



NOTE: THE APPROVAL OF THE ABOVE MENTIONED WORK BY OUR INSPECTOR DOES NOT IMPLY ANY LIABILITY ON THE PART OF THE INSPECTOR, DIRECTORS OF THE WATER & SEWER UTILITY OR THE TOWN OF CORNWALL FOR THE FUTURE PERFORMANCE OF THIS INSTALLATION.

For Utility use only:

Date of receipt of application: \_\_\_\_\_ Inspection fee receipt: \_\_\_\_\_

**Inspection Report:**

Does the installation pass the minimum requirements of the Utility for the appropriate service?

G Yes                      G No

Inspector's Signature \_\_\_\_\_

Inspection Details:

	Street	Building
1. Depth of sewer pipe at	_____	_____
2. Depth of water pipe at	_____	_____
3. Does the installation have a rock free base under the service?	YES _____	No _____
4. Is the service connection line and grade uniform (Minimum grade ¼ inch in 2 feet)	_____	_____
5. Are the manufacturer's recommendations satisfied for: Spigot insertion distance into bell Maximum deflection at joints Number of long sweep bends used _____	_____ _____ _____	_____ _____ _____
6. Are there to be illicit connections to systems? Footing drains?	_____	_____
7. Type of sewer coupling used at building	_____	
8. Type of sewer pipe used _____	size	_____
9. Type of water line used _____	size	_____
10. Sewer line taken in from property line to house – Contractor:	TIME	DATE
- Inspected by:	_____	_____
11. Existing Septic Tank Pumped and infilled	yes _____	no _____ N/A _____
12. Water line taken in from property line to house – Contractor:	_____	_____
- Inspected by:	_____	_____
13. Water turn on – Plumber:	_____	_____
- Inspector:	_____	_____

Comments: